

Republic of the Philippines  
City Government of Cotabato  
**CITY ENGINEERING OFFICE**

**INFRASTRUCTURE PROJECTS 2010 and 2011**

Period : SEPTEMBER 30, 2011

PROJECT TITLE	SOURCE OF FUND	COST	PHYSICAL ACCOMP.	REMARKS
<b>I. ADP 2010</b>				
A 1 Improvement of Tulingan Street	Ord # 3753	500,000.00	100%	Completed In February '11
2 Const. of Flood Control and Drainage Syst. at R.Rabago	Ord # 3753	1,500.00	96%	On-going
3 Const. of Flood Control and Drainage Syst. at TV.Juliano	Ord # 3753	1,200.00	36%	On-going
4 Proposed Rehabilitation of Slaughter House Killing Floors	Ord # 3753	100,000.00	100%	Completed
5 De-Clogging of FCD's and Rivers	Ord # 3753	500,315.00		
A. Bagua River		130,000.00	98%	On-going
B. Kibatang Creek		50,000.00	98%	On-going
C. Vilo Creek		70,000.00	98%	On-going
D. Notre Dame Avenue		50,000.00	98%	On-going
E. Manday River		130,315.00	98%	On-going
F. Lugay-Lugay River		70,000.00	98%	On-going
6 Repair Camasi Bridge.	Ord.# 3824	108,000.00	98%	On-going
<b>B. ECCD (Early Child Care Development)</b>				
1 Renovation of Day Care Center at RH 10-Resettlement	ADP 2010	100,000.00	98%	On-going
2 Proposed Renovation of Day Care at RH 10 San Isidro	ADP 2010	80,000.00	98%	On-going
3 Renovation Of Day Care Center @ RH - 5	ADP 2010	80,000.00	98%	On-going
4 Renovation Of Day Care Center @ TAM.. - 1	ADP 2010	70,000.00	95%	On-going
5 Renovation Of Day Care Center @ TAM.. - 4	ADP 2010	50,000.00	98%	On-going
6 Renovation Of Day Care Center @ TAM.. - 5	ADP 2010	30,000.00	-	Re-Canvass
7 Renovation Of Day Care Center @ Pob. - 2	ADP 2010	40,000.00	98%	On-going
8 Renovation Of Day Care Center @ POB. - 8 Kalantungan	ADP 2010	50,000.00	30%	On-going

PROJECT TITLE	SOURCE OF FUND	COST	PHYSICAL ACCOMP.	REMARKS
<b>II. ADP 2011</b>				
1 Maintenance of Roads Towards Camasi Dumpsite			98%	On-Going
2 Proposed Vaccination Area With Movable Partitation	Ord.# 3973			POW For Revision
3 Maintenance of Camasi Bridge	Ord.# 3973	150,000.00		Procurement of Material
4 Proposed Fencing Stalls Construction at Mega Market	Ord.# 3973	1,000,000.00	5%	On-Going
5 Proposed Landscaped (phase 1 )	Ord.# 3973	700,000.00		For Implementation
6 Rehabilitation of Don E.Sero St.	Ord.# 3973	1,100,000.00	9%	On-Going
7 Construction Of Retaining Wall of Genaral Luna Street	Ord.# 3973	1,120,000.00		Procurement of Material
8 Declogging of FCD'S and Rivers	Ord.# 3973	500,000.00		On-Going
A Vilo Creek			75%	On-Going
B Kibatang			75%	On-Going
C Bagua/Lugay-Lugay/Manday			75%	On-Going
9 Tantawan Site Development	Ord.# 3973	2,700,000.00	9%	On-Going
<b>III. OTHERS</b>				
1 Repair of Comport Room of Police Precinc No.2 RHM	Ord.# 3929	65,000.00	95%	On-Going
2 Rehabilitation of Cotabato City Central Arcade		2,669,856.91	37%	On-Going
3 Rehabilitation / Repair of Senior Citizen's BLDG.		240,000.00	100%	Completed
<b>IV DECLOGGING OF FLOOD CONTROL DRAINAGE SYSTEM</b>				
<b>25 BRGYS WITH DRAINAGE SYSTEMS AFFECTED BY FLOOD</b>				
<b>P 660,000.00</b>				
1 DECLOGGING OF DRAINAGE	LGU-COTABATO CITY			
A. POBLACION MOTHER	Calamity Fund (40%)	39,600.00	89%	On-Going
B. POBLACION I	DOLE - AMP FUNDS	33,000.00	89%	On-Going
C. POBLACION II	Emergency Empl.(60%)	33,000.00	85%	On-Going
D. POBLACION III		39,600.00	85%	On-Going
E. POBLACION IV		39,600.00	85%	On-Going
F. POBLACION VI		19,800.00	84%	On-Going
G. POBLACION VII		19,800.00	84%	On-Going
H. POBLACION VIII		19,800.00	83%	On-Going
I. ROSARY HEIGHTS II		26,400.00	85%	On-Going
J. ROSARY HEIGHTS III		39,600.00	85%	On-Going

	Source Of Fund	COST	PHYSICAL ACCOMP.	REMARKS
K. ROSARY HEIGHTS IV	LGU-COTABATO CITY	19,800.00	85%	On-Going
L. ROSARY HEIGHTS V	Calamity Fund (40%)	19,800.00	86%	On-Going
M. ROSARY HEIGHTS VI	DOLE - AMP FUNDS	26,400.00	87%	On-Going
N. ROSARY HEIGHTS VII	Emergency Empl.(60%)	39,600.00	88%	On-Going
O. ROSARY HEIGHTS VIII		39,600.00	89%	On-Going
P. ROSARY HEIGHTS IX		19,800.00	85%	On-Going
Q. ROSARY HEIGHTS X		19,800.00	87%	On-Going
R. ROSARY HEIGHTS XI		19,800.00	88%	On-Going
S. ROSARY HEIGHTS XII		19,800.00	89%	On-Going
T. ROSARY HEIGHTS XIII		19,800.00	88%	On-Going
U. BAGUA MOTHER		19,800.00	85%	On-Going
V. BAGUA I		19,800.00	87%	On-Going
W. BAGUA II		19,800.00	89%	On-Going
X. BAGUA III		19,800.00	87%	On-Going
Y. TAMONTAKA MOTHER		26,400.00	89%	On-Going

Submitted by:

**SAMUEL G. JOROLAN**  
**Engineer II**  
**Construction & Maintenance Division**