

**REPAIR / MAINTENANCE OF ROADS, BRIDGES AND HIGHWAYS**  
ACCOMPLISHMENT REPORT FOR THE MONTH OF SEPTEMBER 01 TO 30, 2011

**September 01, 2011 (Thurs)**

**Weather :** Am: Good / Pm: Good

Activities :

A) Declogger:

- Bagua 2

B) Vegetations:

- New City Hall

- Bishop Mongeau Ave.

Other Activities:

- Painting of traffic signs at Magallanes St.

- Pouring of ramp at PC Hill

- Hauling of Earthfill at Tenorio Quarry to:

Pob. 3 - 3 T.L. Jaugan

2 T.L. Teng

Luna - 3 T.L. Jaugan

Mother Bagua - 3 T.L. Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 4 - Grass Cutter

- 4 - DT

- 1 - Multicab

- 1 - Backhoe ( Cenon )

- 1 - Multicab

**September 02, 2011 (Fri.)**

**Weather :** Am: Good / Pm: Good

Activities :

A) Declogger:

- Bagua 2

B) Vegetations:

- New City Hall

- Bagua 2

Other Activities:

- pouring of ramp at PC Hill

- Hauling of Earthfill from Tenorio Quarry: To:

Pob. 4 - 3TL Nords

- 3TL Teng

RH - 5 - 3 TL Jaugan

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 4 - DT

1 - Multicab

- 4 - Grass Cutter

1 - Backhoe ( Cenon )

**September 05, 2011 (Mon.)**

**Weather : Am: Rainy / Showering Pm: Good**

Activities :

A) Declogger:

- Del Pilar St ( Lugay - Lagay )

B) Vegetations:

- New City Hall
- Marines Detachment at Moreno St.

C) Manual De-clogging

- Road side of UM Shool at N.D. Village
- Drainage fronting CEO

Other Activities:

- Clearing of waste at road beside Tantawan ( along Heroes Drive )
- Removal of water Lily at Lugay - Lugay Bridge

Purok Balikatan - 3TL Teng  
Campo Muslim - 3TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 1 - Declogger
- 4 - Grass Cutter
- 1 - Payloader ( Baraguir )

**September 06, 2011 (Tues.)**

**Weather : Am: Rainy / Showering Pm: Good**

Activities :

A) Declogger:

- T.V. Juliano

B) Vegetations:

- New City Hall
- Cont. at Marines Detachment at Moreno St.

C) Manual De-clogging

- Road side of UM School at N.D. Village
- Road side of CEO at Soledad Sousa Circuit Road

Other Activities:

- Demolition at Mega Market ( Jaugan)
- Hauling of Earthfill from Tenorio Quarry to:
  - Marines Detachment at Camasi - 2TL Nords
  - 2 TL Teng
  - RH - 5 Road - 2 TL L. Inot
- Spreading of Earthfill at Marines Detachment at Camasi & RH -5 Road

Manpower:  
- 15 Contractual Maintenance Man.

Equipments:  
- 4- Grass Cutter  
- 1 - Payloader

**September 07, 2011 (Wed.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:  
- Bagua 2 Drainage

B) Vegetations:  
- New City Hall  
- Brgy. Chairman Sula - RH - 5

Other Activities:

- Painting of traffic signs at Magallanes St.  
- Clearing of another lane of ramp at Pc Hill  
- Hauling of Earthfill from Tenorio Quarry to:  
RH - 5 Road - 3TL L. Inot

Manpower:  
- 15 Contractual Maintenance Man.

Equipments:  
- 4- Grass Cutter  
- 1 - Backhoe  
2 - DT

**September 08, 2011 (Thurs.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:  
- Del Pilar St. (Lugay-Lugay)

B) Vegetations:  
- New City Hall  
- Avelina gutierrez St.

Other Activities:

- Pouring of ramp ( Another lane )at PC Hill  
- Hauling of Earthfill from Tenorio Quarry to:  
RH - 5 - 3TL Jaugan  
Delcano St. - 3 TL Teng  
- 3 TL L. Inot  
- 2TL Nords

Manpower:  
- 15 Contractual Maintenance Man.

Equipments:  
- 4- Grass Cutter 1 - DT  
- 1 - Backhoe (Cenon)

**September 09, 2011 (Fri.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Pob. 7

B) Vegetations:

- New City Hall

- R. Rabago St.

C) Manual De-clogging

- Road side of UM School at N.D. Village

- Soledad Sousa Circuit Road (Side of CEO )

- Hauling of Earthfill from Tenorio Quarry to:

Pob. 4

- 3TL Jaugan

- 3 TL Teng

- 2TL Nords

Manday

- 1TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 4- Grass Cutter

**September 12, 2011 (Mon.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Del Pilar St ( Lugay - Lagay )

B) Vegetations:

- New City Hall

- Soledad Sousa Circuit Road

C) Manual De-clogging

- Road side of UM School at N.D. Village

- Soledad Sousa Circuit Road (Side of CEO )

Other Activities:

- Declogging / Cleaning of canal along gate of new City Hall along Udtog Matalam St.

- Hauling of Earthfill from Tenorio Quarry to:

Pob. 1

- 5TL Inot

- 5 TL Teng

- 5TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 5 - DT

1 - R. Grader

- 4 - Grass Cutter

1 - Backhoe ( Cenon )

- 1 - R. Roller

**September 13, 2011 (Tues.)**

**Weather : Am: Good / Pm: Cloudy / Showering**

Activities:

A) Declogger:

- Sousa St.

B) Vegetations:

- New City Hall

- Pastor Kimpo St.

C) Manual De-clogging

- Clearing of existing canal Fronting gate of new City Hall along Udtog Matalam St.

- Road side of UM School at N.D. Village

Other Activities:

- Construction of wooden fence of outpost at Pob. 1

- Excavation of canal at Pob. 7, using backhoe (Cenon)

- Hauling of Earthfill from Tenorio Quarry to:

Pob. 1

- 3 TL Inot

- 3 TL Teng

- 3TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 4 - DT

- 4 - Grass Cutter      1 - Backhoe ( Cenon )

**September 14, 2011 (Wed.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Pob. 7

B) Vegetations:

- New City Hall

- Pastor Kimpo St.

- San Juan St.

C) Manual De-clogging

- Road side of UM School at N.D. Village

Other Activities:

- Construction of wooden fence of outpost at Pob. 1

- Clearing of ramp at Pc Hill

- Excavation of canal at Pob. 7, using backhoe (Cenon)

- Hauling of Earthfill from Tenorio Quarry to:

Pob. 1

- 5TL Inot

- 5 TL Teng

- 5TL Nords

- Installation of 5-18 Ø RCCP at New City Hall (Along gate at Udtog Matalam St.)

Manpower:

- 15 Contractual Maintenance Man.

Equipments:

- 4 - Grass Cutter
- 1 - Backhoe ( Cenon )
- 1 - Payloader

**September 15, 2011 (Thurs.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Pob. 7

B) Vegetations:

- New City Hall
- San Jose
- San Juan St.
- San Vicente

C) Manual De-clogging

- Road side of UM School at N.D. Village

Other Activities:

- Clearing of waste at Road side of UM School at N.D. Village
- Construction of wooden fence of outpost at Pob. 1
- Clearing of waste along ramp at Pc Hill
- Hauling of Earthfill from Tenorio Quarry to:
  - Pob. 1
    - 5TL Inot
    - 5 TL Teng
    - 5TL Nords
    - 5TL Jaugan

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 2 - Payloader ( Efren / Cenon )
- 1 - Backhoe ( Cenon )
- 4 - DT

**September 16, 2011 (Fri.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Sousa St.

B) Vegetations:

- New City Hall
- San Gregorio St.

- C) Manual De-clogging
  - Road side of UM School at N.D. Village
  - Fronting at CEO

Other Activities:

- Construction of outpost at Pob. 1
- Hauling of Earthfill from Tenorio Quarry to:
  - Pob. 1
    - 4TL Inot
    - 4 TL Teng
    - 4TL Nords
    - 2TL Jaugan
  - Pob. 4
    - 2TL Jaugan

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 4 - DT

**September 19, 2011 (Mon.)**

**Weather : Am: Good / Pm: Good**

Activities :

- A) Declogger:
  - Pansacala St.
- B) Vegetations:
  - New City Hall
  - San Jose St.
  - Barbara St
- C) Manual De-clogging
  - Road side of UM School at N.D. Village
  - Road beside CEO ( Soledad Sousa St.)

Other Activities:

- Construction of outpost at Pob. 1
- Hauling of Earthfill from Tenorio Quarry to:
  - Pob. 1
    - 5 TL Nords
    - 5 TL Teng

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 3 - DT

**September 20, 2011 (Tues.)**

**Weather : Am: Good / Pm: Good**

Activities :

- A) Declogger:
  - Pansacala St.

- B) Vegetations:
- New City Hall
  - Sta Maria St.
  - CEO Compound

- C) Manual De-clogging
- Road side of UM School at N.D. Village
  - Road beside CEO ( Soledad Sousa St.)

Other Activities:

- Construction of outpost at Pob. 1
- Hauling of Earthfill from Tenorio Quarry to:
 

Pob. 1	- 4 TL Nords
	- 1 TL Teng
Bagua 2	- 1 TL Jaugan
Total TL.= 6 TL	

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 4 - DT
- 1 - Anfra

**September 21, 2011 (Wed.)**

**Weather : Am: Good / Pm: Good**

Activities :

- A) Declogger:
- Pansacala St.

- B) Vegetations:
- New City Hall
  - Road side of rosary heights church
  - Pansacala St.

- C) Manual De-clogging
- Road side of UM School at N.D. Village
  - Fronting CEO

Other Activities:

- Ferry 1 - unit speed boat from Pob. 1 ( Near Marines Detachment) to CEO Compound
- Hauling of Earthfill from Tenorio Quarry to:
 

Pob. 1	- 5TL Jaugan
	- 5 TL Teng
	- 5TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 2 - Payloader ( Baraguir & Efren )
- 1 - Anfra



**September 22, 2011 (Thurs.)**

**Weather : Am: Good / Pm: Cloudy**

Activities :

A) Declogger:

- Luna (Proposed pavement)
- Pansacala St.

B) Vegetations:

- New City Hall
- Delcano St.
- Pansacala St.

C) Manual De-clogging

- Road side of UM School at N.D. Village

Other Activities:

- Ferry of burned materials from city arcade to CEO Compound
- Ferry 1 - unit single door portalet to marines at camasi.
- Clearing / Cutting grass near marines detachment at Pob. 1
- Hauling of Earthfill from Tenorio Quarry to:

Pob. 1 - 4 TL Jaugan  
- 3 TL Teng

Marines detachment at Camasi - 1 TL Teng

Total TL = 8 TL

**September 23, 2011 (Fri.)**

**Weather : Am: Good / Pm: Good**

Activities :

A) Declogger:

- Luna (Proposed pavement)

B) Vegetations:

- New City Hall
- Mañara St.

C) Manual De-clogging

- Road side of UM School at N.D. Village
- Back of ND Girls

Other Activities:

- Clearing / Cutting grass near marines detachment at Pob. 1
- Installation of 4-24 Ø RCCP at gate of New City Hall near childrens park
- Hauling of Earthfill from Tenorio Quarry to:

Pob. 1 - 4 TL Jaugan  
- 4 TL Teng  
- 4 TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 4 - DT
- 1 - Mity mite
- 1 - Backhoe

**September 26, 2011 (Mon)**

**Weather: Am: Good / Pm: Rain fall at 1:29 - 2:10**

Activities:

- A) Declogger - Standby due to high water level at Camasi
  
- B) Vegetation: - New City Hall  
- Gonzalo Javier Street
  
- C) Manual Declogging  
- Bishop Mongeau Ave.

Other Activities:

- Construction of detachment for marines, PNP & Army at Pob. 1, near Delta bridge
- Hauling Of Earthfill at Tenorio Quarry To:  
Central Pilot Elem. School -1 TL Jaugan  
- 3 TL Nords

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 2 - DT
- 1 - Mity Mite

**September 27, 2011 (Tues)**

**Weather: Am: Good / Pm: Good**

Activities:

- A) Vegetation: - New City Hall  
- Ilang-Ilang Street  
- Oblate Drive

Other Activities:

- Construction of detachment for marines, PNP & Army at Pob. 1, near Delta bridge
- Hauling Of Earthfill at Tenorio Quarry To:  
Central Pilot Elem. School -2 TL Jaugan  
- 2 TL Nords  
- 1 TL Inot

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter
- 1 - Mity Mite

**September 28, 2011 (Wed)**

**Weather: Am: Good / Pm: Good**

Activities:

- A) Vegetation: - New City Hall  
- Ilang-Ilang Street  
- Oblate Drive

Other Activities:

- Construction of detachment for marines, PNP & Army at Pob. 1, near Delta bridge
- Hauling Of Earthfill at Tenorio Quarry To:
  - Central Pilot Elem. School -2 TL Jaugan
  - 2 TL Nords
  - 1 TL Inot

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 4 - Grass Cutter

**September 29, 2011 (Thurs.)**

**Weather: Am: Good / Pm: Cloudy**

Activities:

A) Declogger : - No activity

B) Vegetation: - New City Hall

Other Activities:

- Construction of detachment for marines, PNP & Army at Pob. 1, near Delta bridge
- Hauling Of Earthfill at Tenorio Quarry To:
  - Central Pilot Elem. School -3 TL Jaugan
  - 2 TL Nords
  - 3 TL Teng
  - Kalanganan 2 - 1 TL Teng

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 2 - Grass Cutter
- 4 - DT

**September 30, 2011 (Fri.)**

**Weather: Am: Good**

A) Declogger:

- Luna (Proposed pavement)

B) Other Activities:

- Construction of detachment for marines, PNP & Army at Pob. 1, near Delta bridge
- Hauling Of Earthfill at Tenorio Quarry To:
  - Central Pilot Elem. School -3 TL Jaugan
  - 2 TL Teng
  - Central Pilot Elem. School -1 TL Nords
  - New City Hall - 1 TL Teng

Manpower:

- 15 Contractual Maintenance Man.

Equipment:

- 1 - Anfra

Prepared By:

**HENRY E. DIAZ**  
Construction General Foreman

Submitted To:

**SAMUEL G. JOROLAN**  
Engr. II  
Construction & Maintenance Div.